

BRUHAT BANGALORE MAHANAGARA PALIKE

Bill - ABSTRACT

Name of work: Improvements to roads and
Drains in Amruthalli & surrounding areas in
ward no.07 Byataranapura.
Est cost: 25.00 lakhs

BRUHAT BANGALORE MAHANAGARA PALIKE
KODIGEHALI SUB DIVISION- WARD 7 BYATARAYANAPURA

Name of work

Improvements to roads and Drains in Amruthalli
 & surrounding areas in ward no.07
 Byataranapura.

Job code

007-20-000088

P-code

1771

Agency

Sri.Vishnu .M.Gowda

First and final bill

SI NO	Description	unit	Qty	RATE	AMOUNT
1	Earthwork excavation by manual means in rodinary soil involving an average horizontal throw upto 2 m and an average lift upto 1.5m, excavated surafce levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking clods complete as per specifications..				
	Name of work	cum			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty <i>Page no - 1 & 2</i>		310.69		
	Previous Qty		0.00		
	Total Qty		310.69		31069.00
	BOQ Qty		312.00		
	Qty for payment		310.69	100.00	31068.50
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications				
	Name of work	cum			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty <i>Page no - 3</i>		115.50		
	Previous Qty		0.00		
	Total Qty		115.50		
	BOQ Qty		115.50		
	Qty for payment		115.50	3500.00	404250.00

Dr. H. N. D.
AE (W)

Assist. C.P.
Kodigehalli Sub Division
BBMP, Bangalore

V. Gowda
(Contractor)

4	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications				
	Name of work	TONNE			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty	2.95			
	Previous Qty	0.00			
	Total Qty	2.95			
	BOQ Qty	2.95			
	Qty for payment	2.95	65000.00	191750.00	
5	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular slabs /side walls polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge				
	Name of work	Sqm			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty	690.60			
	Previous Qty	0.00			
	Total Qty	690.60			
	BOQ Qty	816.00			
	Qty for payment	690.60	350.00	241710.00	
3	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs, with 20 mm and down size graded granite matel coarse aggregates @ 0.878 cum and fine aggragtes @ 0.53cum, machine mixed concrete, laid in layers not eceeding 15 cms, thick well compacted, in foundation, plinth and cills including cost of all materials, labour HOM machinery curing complete as per specifications.				
	Name of work	cum			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty	53.55			
	Previous Qty	0.00			
	Total Qty	53.55			
	BOQ Qty	53.55			
	Qty for payment	53.55	5000.00	267750.00	

Asstt. N.D.
AE (W)

Page 2

Assistant Engineer
Kodigehalli Sub Division
BBMP, Bangalore

(Contractor)

6	Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15 cm thick well compacted cost of all materials labour curing complete as per specifications				
	Name of work	Sqm			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty		91.80		
	Previous Qty		0.00		
	Total Qty		91.80		
	BOQ Qty		91.80		
	Qty for payment		91.80	1700.00	156060.00
7	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavements using grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregate at 0.46 cum, coarse and fine aggregate confirming to IS:383-2016, with superplasticiser @3lts confirming to IS9103-2008 mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rammers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades textured machine, and curing including cost of all materials, labour, hire charges of machineries, all lead and lift charges etc., complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum)				
	Name of work	cum			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty		68.00		
	Previous Qty		0.00		
	Total Qty		68.00		
	BOQ Qty		68.00		
	Qty for payment		68.00	6500.00	442000.00

M.N.K.N.D.
AEC (131)


Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

✓
(Contractor)

8	Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cst of generator, HOM of machinery screed vibratory, power floater, blade and disc etc., with all leads and lift.				
	Name of work	sqm			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty	680.00			
	Previous Qty	0.00			
	Total Qty	680.00			
	BOQ Qty	680.00			
	Qty for payment	680.00	100.00	68000.00	NDP DEL(4)
9	Loading and unloading of stone boulder/stone aggregates/ sand/ kanker/ moorum. KSRRB M100-1:Placing tipper at loading point loading with front end loading, dumping turning for return trip, excluding time for haulage and return trip complete as per specification MORTH				
	Name of work	cum			
	Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.				
	Present Qty	310.69			
	Previous Qty	0.00			
	Total Qty	310.69			
	BOQ Qty	312.00			
	Qty for payment	310.69	100.00	31068.50	
			TOTAL	1833657.00	

Abhinav N.D.
Assistant Engineer
Ward No.07

C.P.
Assistant Executive Engineer
Kodigehalli Sub division
Kodigehalli Sub Division
BBMP, Bangalore

S total 1765658.00
Cst 12% 211878.96
Total 19,77,536.96

Round off. 19,77,000/-


BRUHAT BANGALORE MAHANAGARA PALIKE

**Name of work: Improvements to roads and
Drains in Amruthalli & surrounding areas in
ward no.07 Byataranapura.**

Est cost: 25.00 lakhs

PRE- measurement

BRUHAT BANGALORE MAHANAGARA PALIKE								
KODIGEHALLI SUB DIVISION- WARD 7 BYATARAYANAPURA								
Agency		Sri.Vishnu M.Gowda						
Name of work: Improvements to roads and Drains in Amruthalli & surrounding areas in ward no.07 Byataranapura.								Work
order Amount:-1877810.00								
SI NO	Description of work	ch	No	L	B	D	QTY	
1	Earthwork excavation by manual means in rodinary soil involving an average horizontal throw upto 2 m and an average lift upto 1.5m, excavated surafce levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking clods complete as per specifications..							
	RCC Drain							
	Byatarayanapura-near Premamma house	0-30	1	30	0.9	0.9	24.30	
		30-43	1	13	0.9	0.9	10.53	
	Chikka siddappa layout	0-30	1	30	0.65	0.9	17.55	
		30-40	1	10	0.65	0.9	5.85	
	(avg width= 0.70,0.95,1.10)	40-53	1	13	0.7	1.2	10.92	
	Yogeshwar nagara							
	12th cross	0-24	2	24	0.8	0.75	28.80	
	11th cross	0-36	2	36	0.8	0.75	43.20	
							141.15	


 20/5/21
 Assistant Executive Engineer
 Kodigehalli Sub Division
 BBMP, Bangalore


 Assistant Executive Engineer
 Kodigehalli Sub Division
 BBMP, Bangalore


 Assistant Engineer

	CH
Asy	
	C
	O
	(

[illegible]

Assis

✓ Grand
Cloutier

	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 20kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications							
	RCC Drain							
	Byatarayanapura-near Premamma house	0-30	1	30.0	0.9	0.15	4.05	
		30-43	1	13.0	0.9	0.15	1.76	
	Chikka siddappa layout	0-30	1	30.0	0.9	0.15	4.05	
		30-40	1	10.0	0.9	0.15	1.35	
		40-53	1	13.0	0.9	0.15	1.76	
	Yogeshwar nagara							
	12th cross	0-24	2	24.0	0.8	0.15	5.76	
	11th cross	0-36	2	36.0	0.8	0.15	8.64	
							27.36	
	CC pavement							
	Chikka siddappa layout							
	(Avg width= 4.5,3.75)	0-15	1	15.00	4.12	0.15	9.27	
		15-30	1	15.00	2.90	0.15	6.53	
		30-45	1	15.00	2.90	0.15	6.53	
		45-60	1	15.00	3.10	0.15	6.98	
		60-77	1	17.00	3.30	0.15	8.42	
	1st cross sneha nagara to khasinagara							
		0-31	1	31.00	2.20	0.15	10.23	
		31-54	1	23.00	2.20	0.15	7.59	
	Yogeshwaranagara							
	12th cross	0-24	1	24.00	4.00	0.15	14.40	
	11th cross	0-30	1	30.00	4.80	0.15	21.60	
		30-36	1	6.00	5.10	0.15	4.59	
	10TH Cross		1	12.00	4.00	0.15	7.20	
							103.32	
	Deductions for manholes		5	0.785		0.15	0.59	
					cum		130.09	
					Qty Ltd to		115.50	

Engineer
Division
ore

Dr. H. N. D.
Assistant Engineer

Page 3

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

4	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications						
		tonne	L	no of rods	le of u bar	Total length	
	LHS					10mm	8mm
	Main rod	0-30	1	335	1.8	603	
	distribution		1	7	30		210
	Main rod	30-43	1	145	1.8	261	
	distribution		1	7	13		91
	Main rod	0-30	1	335	1.8	603	
	distribution		1	7	15		105
	Main rod	30-40	1	115	1.5	172.5	
	distribution		1	7	13		91
	Main rod	40-53	1	150	2	300	
	distribution		1	7	30		210
	Main rod	0-24	1*2	335	1.8	1206	
	distribution		1*2	7	30		420
	Main rod	0-36	1*2	335	1.8	1206	
	distribution		1*2	7	30		420
	covering slabs						
	10mm dia at 0.15c/c	70	5	0.75		262.5	
		70	4	0.6		168	
						4782	1547
						0.62 kg/cum	0.39kg/cum
						2964.84	603.33
						3568.17	2.95
						3.56	NDP
							AE (21/6/21)

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

5	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular slabs / side walls polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge							
		sqm						
	RCC DRAIN							
	Byatarayanapura-near Premamma house							
		0-30	4	30.00		0.60	72.00	
		30-43	4	13.00		0.60	31.20	
	Chikka siddappa layout							
		0-30	4	30.00		0.60	72.00	
		30-40	4	10.00		0.60	24.00	
		40-53	4	13.00		0.60	31.20	
	Yogeshwar nagara							
	12th cross	0-24	8	24.00		0.60	115.20	
	11th cross	0-36	8	36.00		0.60	172.80	
							518.40	
	CC pavement							
	Chikka siddappa layout							
		0-15	2.00	15.00		0.30	9.00	
		15-30	2.00	15.00		0.30	9.00	
		30-45	2.00	15.00		0.30	9.00	
		45-60	2.00	15.00		0.30	9.00	
		60-77	2.00	17.00		0.30	10.20	
	1st cross sneha nagara to khasinagara							
		0-31	2.00	31.00		0.30	18.60	
		31-54	2.00	23.00		0.30	13.80	
	Yogeshwaranagara							
	12th cross	0-24	2.00	24.00		0.30	14.40	
	11th cross	0-30	2.00	30.00		0.30	18.00	
		30-36	2.00	6.00		0.30	3.60	
		0	2.00	12.00		0.30	7.20	
	covering slabs							
	Bottom surface		70	0.6	0.75		31.50	
	Sides	1*2	70	0.6		0.20	8.40	
		1*2	70	0.75		0.20	10.50	
							172.20	
					Sqm		690.60	

Assistant Executive Engineer

Kodigehalli Sub Division

BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer

Kodigehalli Sub Division


BBMP, Bangalore

3	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs, with 20 mm and down size graded granite matel coarse aggregates @ 0.878 cum and fine aggragtes @ 0.53cum, machine mixed concrete laid in layers not exceeding 15 cms, thick well compacted, in foundation, plinth and cills including cost of all materials, labour HOM machinery curing complete as per specifications.							
	Byatarayanapura-near Premamma house							
	bottom	0-30	1	30.0	0.90	0.15	4.05	
		30-43	1	13.0	0.90	0.15	1.76	NDP 4/6/21
	Side wall		2	30.0	0.15	0.90	8.10	
			2	13.0	0.15	0.90	3.51	9/6/21
	Chikka siddappa layout	0-30	1	30.0	0.65	0.15	2.93	
		30-40	1	10.0	0.65	0.15	0.98	
		40-53	1	13.0	0.70	0.15	1.37	NDP 4/6/21
	Side wall		2	30.0	0.15	0.50	4.50	
			2	10.0	0.15	0.50	1.50	
			2	13.0	0.15	0.90	3.51	9/6/21
	Yogeshwar nagara							
		0-24	2	24.0	0.80	0.15	5.76	
		0-36	2	36.0	0.80	0.15	8.64	NDP 4/6/21
	Side wall							
			4	24.0	0.15	0.45	6.48	
			4	36.0	0.15	0.45	9.72	9/6/21
							62.79	
	Covering slabs		66	0.6	0.75	0.2	5.94	
	Chikka siddappa layout				cum		68.73	NDP 29/7/21
					Qty Ltd to		53.55	

10/11/21 N.D
Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

6	Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centring shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15 cm thick well compacted cost of all materials labour curing complete as per specifications						
	Byatarayanapura-near Premamma house						
		0-30	50	0.6	0.75	22.50	
		30-43	21	0.6	0.75	9.45	
	Yogeshwar nagara						
		0-24	40	0.6	0.9	21.60	
		0-36	60	0.6	0.9	32.40	
	Vayunanandhan layout		13	0.6	0.75	5.85	
					Total	91.80	


 Assistant Executive Engineer
 Kodigehalli Sub Division
 BBMP, Bangalore

NDP
 DE(B)
 29/7/21

Cement concrete pavement.Construction of un-reinforced plain cement concrete pavements using grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregate at 0.46 cum, coarse and fine aggregate confirming to IS:383-2016, with superplastisiser @3lts confirming to IS9103-2008 mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rakers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades textured machine, and curing including cost of all materials, labour, hire charges of machineries, all lead and lift charges etc., complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum)							
	cum						
Chikka siddappa layout							
(Avg width= 4.5,3.75)	0-15	1	15.00	4.12	0.10	6.18	
	15-30	1	15.00	2.90	0.10	4.35	
	30-45	1	15.00	2.90	0.10	4.35	
	45-60	1	15.00	3.10	0.10	4.65	
	60-77	1	17.00	3.30	0.10	5.61	
1st cross sneha nagara to khasinagara							
	0-31	1	31.00	2.20	0.10	6.82	
	31-54	1	23.00	2.20	0.10	5.06	
Yogeshwar nagara							
12th cross	0-24	1	24	4	0.10	9.60	
11th cross	0-30	1	30	4.8	0.10	14.40	
	30-36	1	6	5.1	0.10	3.06	
	0	1	12	4	0.10	4.80	
				cum		68.88	
				Qty Ltd to		68.0	
Assistant Executive Engineer							

Kodigehalli Sub Division
BBMP, Bangalore

Assistant Engineer

Page 8

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

8	Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cst of generator, HOM of machinery screed vibrator, power floater, blade and disc etc., with all leads and lift.						
	Chikka siddappa layout						
	(Avg width= 4.5,3.75)	0-15	1	15	4.12	61.80	
		15-30	1	15	2.90	43.50	
		30-45	1	15	2.90	43.50	
		45-60	1	15	3.10	46.50	
		60-77	1	17	3.30	56.10	
	1st cross sneha nagara to khasinagara						
		0-31	1	31	2.20	68.20	
		31-54	1	23	2.20	50.60	
	Yogeshwar nagara						
		0-24	1	24	4	96.00	
		0-30	1	30	4.8	144.00	
		30-36	1	6	5.1	30.60	
			1	12	4	48.00	
					Sqm	688.80	
					Qty Ltd to	680.00	NOP DE
	Assistant Executive Engineer					0.60	DE
	Kodigehalli Sub Division						
	BBMP, Bangalore						
9	Loading and unloading of stone boulder/stone aggregates/ sand/ kanker/ moorum. KSRRB M100-1:Placing tipper at loading point loading with front end loading, dumping turning for return trip, excluding time for haulage and return trip complete as per specification MORTH						
	Qty vide item No.(1)		Page no.1		cum	310.69	
	Assistant Engineer	Assistant Executive Engineer			Executive Engineer		
	Ward No.07	Kodigehalli Sub division			Byatarayanapura Division		
		Assistant Executive Engineer					
		Kodigehalli Sub Division					
		BBMP, Bangalore					